Burlington TEUC Meeting

Burlington-Winooski BF RAIZ(2) Burlington STP 5000(29)

December 19, 2023





Introductions

- **Bob Klinefelter** VTrans Structures Project Manager
- Mike LaCroix VTrans Traffic Project Manager
- Josh Olund HNTB Structures Project Manager
- **Steve Spear** HNTB Roadway Project Manager





Agenda



Project Location



Past Efforts



Current Efforts



Future Efforts




Project Delivery





Project Location





















Past Efforts



Project Definition

April 2017 – May 2019


- Purpose and Need Established
- Public Meetings
- Project Advisory Committee Meetings
- City Council Meetings
- Traffic Study
- Alternatives Evaluation
- Preferred Alternative Defined





Project Reports

- Bridge Scoping Report
- Intersection Scoping Report
- Bridge Grant Application







Bridge Scoping Report (2019)

- Recommended replacement
- Focus on bike/pedestrian accommodations
- Conceptual construction methods

CHITTENDEN COUNTY REGIONAL PLANNING COMMISSION

SCOPING REPORT

FOR


MAIN STREET BRIDGE (US ROUTES 2 & 7) OVER THE WINOOSKI RIVER







Bridge Features



- Complete replacement
- Wider lanes and shoulders
- Separated multiuse paths





Intersection Scoping Report (2019)

- Recommended 4-Way intersection
- Focus on bike/pedestrian accommodations, mobility, and safety

COLCHESTER AVENUE/RIVERSIDE AVENUE
Burlington, Vermont

Final Scoping Report



Prepared by:

Prepared for:












Intersection Features

- Consolidated intersection
 - → Improved safety and mobility
- Emphasis on Bike/Pedestrian improvements



Bridge Grant Application (2022)

- Obligated to:
 - Improve safety
 - Address bike/pedestrian accommodations
 - Complement the natural and cultural environment
 - Provide appealing bridge






CITIES OF BURLINGTON AND WINOOSKI, VERMONT

Current Efforts



Project Compilation

- Concept Plans complete
- Need to combine recommendations of intersection and bridge project



Project Design

Feb 2023 – June 2026 (est)

- Preferred Alternative Refinement
- Preliminary Design
- Traffic Control
- ROW Process
- Utility Relocation
- Environmental Permitting
- RFQ and RFP Development (Design-Build Contracting)





Project Design

Feb 2023 – June 2026 (est)

- Preferred Alternative Refinement
- Preliminary Design
- Traffic Control
- ROW Process
- Utility Relocation
- Environmental Permitting
- RFQ and RFP Development (Design-Build Contracting)





Preferred Alternative Refinement

Public Outreach

Calming

Aesthetics

Stakeholder Engagement

Property Owner Meetings

Initial Utility Coordination

Initial Environmental Coordination

Construction Congestion

> Business Impacts

Construction Costs

Mobility

(

Contaminated Soils

Historic Significance








Preliminary Design

- Ground Survey
- Combining Bridge and Intersection

Reviewing Constructability








Alignments

- Multiple Variations Explored
- Different Phasing,
 Traffic Control



Bridge Phasing

- Build new bridge, next to existing bridge
- Transfer Pedestrians and utilities
- Temporary 4 to 6 week closure for demolition and sliding new bridge together



Phase 1 – Widened Portion of Substructure Units and Superstructure Constructed



Phase 1a - Utilities Relocated



Phase 2 – New Bridge Superstructure Built Adjacent to Existing Bridge on Temporary Supports



Phase 3 – Bridge Closed to Traffic, Existing Bridge Superstructure Removed, and New Bridge Superstructure Slid to
Final Location



Phase 4 - New Bridge Opened to Traffic





Maintenance of Traffic

- 25,000 Vehicles & 300 Pedestrians per day
- Need to balance:
 - Minimize impact to traveling public, and
 - Safe, sufficient construction site
- Utilize combination of:
 - Temporary lane closures
 - Temporary bridge closure












ROAD












Temporary Detour

- Shortest vehicular detour
- Effects on adjacent roads and intersections
- All Pedestrians Maintained On Site!



Right of Way Process







Future Efforts



Project Design

Feb 2023 – June 2026 (est)

- Preferred Alternative Refinement
- Preliminary Design
- Traffic Control
- ROW Process
- Utility Relocation
- Environmental Permitting
- RFQ and RFP Development (Design-Build Contracting)





Utility Relocation

- Test Pits
- Relocation Plans and Construction Sequencing
- Utility Agreements
- Municipal Utility Relocations are Project Reimbursable



Environmental Permitting

- Permitting Restriction Commitments
- Historic Process (Section 106)
 - Bridge is listed on National Historic Register
 - Replacement will be an Adverse Effect
 - Consultation process for mitigation
 - Winooski Falls Historic District
 - Multiple Historic Properties









What is Design-Build Contracting?

Project delivery method that:

- Incorporates final design and construction into a single contract.
- Places increased responsibilities on the Contractor in an attempt to reduce risks and costs to the State.





Why Use Design-Build Contracting?



Promotes Innovation



Improves Design/Construction Efficiencies



Reduces Construction Costs



Reduces Construction Schedule





Design-Bid-Build (Traditional) Contracting

VTrans

- Preliminary Design
- Environmental Coordination
- Final Design
- Right of Way Process
- Permitting
- Utility Relocation
- Construction Contracting
- Public Outreach
- Construction Inspection
- Construction Oversight

Contractor

Construction








Design-Build Contracting

VTrans

- Preliminary Design
- Environmental Coordination
- Final Design
- Right of Way Process
- Permitting
- Utility Coordination
- Construction Contracting
- Public Outreach
- Construction Inspection
- Construction Oversight

Contractor

- Final Design
- Utility Relocation
- Permitting
- Public Outreach
- Construction







What Does This Mean?

- VTrans will develop design and construction <u>guidelines</u> – need to provide leeway for innovation to occur
- Final features (number of bridge girders, site restoration, etc) may be the decision of the Contractor
- Checks and balances with VTrans maintained






Project Delivery



Schedule - Past



AGENCY OF TRANSPORTATION


BRIDGE

Schedule – Current and Future




Project Costs and Funding

- Project Received a Federal RAISE Grant worth approximately \$24.8million
- Total Project costs are conceptually estimated to be approximately \$60-\$80-million











Questions?





https://burlingtonwinooskibriage.vtransprojects.vermont.gov/

